

ESTABLISHMENT FINISH SCHEDULE



FACILITY NAME: _____

Provide the materials used for all floors, walls, coving, and ceilings.

- All bare wood surfaces (doors, trims, counters, shelves, cabinets, etc) must be painted or sealed.
- Floors must be constructed of smooth, easily cleanable, non-absorbent material.
- Coving must be installed at all wall/floor junctions and 4" in height.
- Walls must be constructed of smooth, easily cleanable, non-absorbent materials. Fiber Reinforced Plastic (FRP) or similar waterproof material is recommended on wall surfaces behind sinks and areas exposed to moisture.
- Ceilings above the kitchen, lounges, wait and service areas must be constructed of smooth, easily cleanable, non-absorbent materials. Unsealed acoustical ceiling tiles are not allowed. Vinyl covered ceiling tiles such as vinyl rock or other washable surfaces are allowed.
- All lighting over food preparation, handling, and storage areas must have cover or shatterproof bulbs.

Please submit the floor plan, finish schedule, and the equipment list together.

	Floors	Coving	Walls	Ceiling	Counters
Kitchen	Vinyl tile	6" rubber base	FRP	Painted gypsum board	lamineate
Wait Area	Vinyl tile	4" rubber base	Painted gypsum board	Vinyl rock	lamineate
Lounge	Sealed concrete	4" rubber base	Varnished wood	Vinyl rock	granite
Dining	Carpet	4" rubber base	Painted gypsum board	Painted gypsum board	n/a
Bathrooms	Ceramic tile	Ceramic tiles	Painted gypsum board	Painted gypsum board	n/a

	Floors	Coving	Walls	Ceiling	Counters
Kitchen					
Wait Area					
Lounge					
Dining					
Bathrooms					
Shelving					
Lighting					

Feel free to add more pages if needed during the plan review process.